



Appendix A

Timeline

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013
PROJECT MAJOR MILESTONES															
IH0001	APPLICATION FOR LICENSE DUE TO FERC	0		01JUL05*											
IH0011	LICENSING DECISION BY FERC - PROBABLE ESTIMATE	0		02JUL07*											
IH0021	COMMENCE CONSTRUCTION - PROBABLE ESTIMATE	0	01JUL09*												
IH0031	COMPLETE CONSTRUCTION - PROBABLE ESTIMATE	0		31JUL13*											

PROJECT DEVELOPMENT					
IH0041	Address additional info requests on development	44	02JUN03*	31JUL03	Address additional info requests on development
IH0051	Id'fy issues, devp or amend existing study plans	87	02JUN03*	30SEP03	Id'fy issues, devp or amend existing study plans
IH0052	Consult with Fed and State on permits	60	01OCT03	23DEC03	Consult with Fed and State on permits
IH0061	Conduct environmental studies	239	01AUG03*	30JUN04	Conduct environmental studies
IH0071	Develop PM & E measures	130	01JAN04*	30JUN04	Develop PM & E measures
IH0081	Conduct preliminary geotechnical investigations	65	01APR04*	30JUN04	Conduct preliminary geotechnical investigations
IH0091	Distribute draft application for comment	0		01DEC04*	Distribute draft application for comment
IH0101	Request certification under sect. 401 of the CWA	0	01JUN05*		Request certification under sect. 401 of the CWA
IH0111	Application for license due to FERC	0		29JUL05*	Application for license due to FERC
IH0121	Address any deficiencies	65	01SEP05*	30NOV05	Address any deficiencies
IH0131	Address any additional information	109	01MAR06*	31JUL06	Address any additional information
IH0171	FERC completes NEPA review	0		01FEB07*	FERC completes NEPA review
IH0181	FERC licensing decision (a probable estimate)	0		31JUL07*	FERC licensing decision (a probable estimate)
IH0221	Conduct pre-con survy for species of spl concern	154	03DEC07*	03JUL08	Conduct pre-con survy for species of spl concern
IH0231	Design Engineering	415	02JUN08*	01JAN10	Design Engineering
IH0232	ACOE 404 permit	216	02JUN08	30MAR09	ACOE 404 permit
IH0233	RWQCB - NPDES & WDR permits	216	02JUN08	30MAR09	RWQCB - NPDES & WDR permits
IH0234	FS Special Use Permit	216	02JUN08	30MAR09	FS Special Use Permit
IH0235	CDFG 1600 Permit	132	02JUN08	02DEC08	CDFG 1600 Permit

	HILL	SMUD	Sheet 1 of 2	Date	Revision	Checked	Approved
	IOWA HILL PUMPED STORAGE DEVELOPMENT						
	main layout						

